

2025

February

MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	SUNDAY
27	28	29	30	31	01	02
03 Sharon Dowling and Peter Tedone conducted the interview for the buyers of 704. Signed contract with Pipelining Technologies to camera roof pipes.	04	05 Bass United onsite for leak with sprinkler pipe in garage. Exclusive General Contractors onsite for guest bath ceiling repair in stack 1.	06	07 Bass United and Terrano Plumbing onsite for leak with sprinkler pipe in garage. Stack 1 leak in garage reported. Painting project contract was signed. Republic Windows & Doors onsite for site survey needed for permitting.	08	09
10	11 Annual Membership Meeting 2:00pm. Organizational Meeting immediately following.	12	13 Hartzell Painting onsite for walk through with project manager.	14 Hartzell Painting onsite.	15	16
17 Hartzell Painting Onsite	18 Hartzell Painting onsite. Bluewater Electric onsite to remove catwalk and entrance lights.	19 Hartzell Painting onsite. Bluewater Electric onsite to remove catwalk and entrance lights. Pipelining Technologies onsite to camera roof pipes.	20 Hartzell Painting Onsite	21 Hartzell Painting Onsite	22 Hartzell Painting Onsite Pest Relief onsite for bi-monthly common area treatment.	23 Hartzell Painting Onsite
24 Hartzell Painting Onsite	25 Hartzell Painting Onsite	26 Hartzell Painting Onsite	27 Hartzell Painting Onsite	28 Hartzell Painting Onsite	01	02
03	04	Notes: Pipelining Technologies will camera the roof pipes and create a report to help us determine future lining of the pipes. Bluewater Electric will remove the catwalk lights and install 3 pigtailed with lightbulbs on each floor for lighting during the painting project. Bluewater Electric will install new lighting as the project progresses. The building painting project began.				