

2022

July

MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	SUNDAY
27	28	29	30	01 Window Leaders onsite to clean side windows	02 Elevator out of service again. TK Elevator onsite.	03
04	05 Elevator out of service again. TK Elevator onsite.	06 Nouveau National onsite to repair the elevator hatch.	07 APlus Concrete Restoration started the permit process with the city for the concrete repairs	08	09	10
11	12	13	14 Pest Depot onsite to do a termite treatment on the elevator.	15 City rejected the permit request from APlus Concrete Repairs. More info is needed.	16	17
18 No July Board Meeting	19	20 Boca Development Corp onsite to install new arms on the stairway doors.	21	22 Fleet Inspections onsite for the building wind mitigation report.	23	24
25 Paradise Plumbing onsite to install required sensor/alarm feature for the elevator pit sump pump.	26 Signed agreement for additional services from TRC Engineering required for permitting for the concrete repairs.	27	28	29	30	31
01	02	Notes: The elevator is having issues and TK Elevator seems unable to determine what the issue is. The elevator hatch has been replaced. The elevator was treated for termites. Stairway door arms were replaced and the doors are now ready for painting the rusted areas. The elevator pit alarm for the sump pump was installed and a new sump float was installed. As always happens, the city is making the permit process for the concrete repairs difficult.				